

Material Test Report

Report Number: 202810.00-19
Issue Number: 1
Date Issued: 02/06/2021
Client: Roberts Bros Pty Ltd
 123 Cooroy Belli Creek Road, Cooroy QLD 4563
Contact: John Roberts
Project Number: 202810.00
Project Name: Proposed Subdivision
Project Location: Chatsworth Estate, Stage 3A, Chatsworth
Work Request: 12989
Date Sampled: 27/05/2021
Dates Tested: 27/05/2021 - 31/05/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Lot Number: 55
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-12989A	SS-12989B	
Date Tested	27/05/2021	27/05/2021	
Time Tested	11:11	11:18	
Test Request #/Location	Lot 55	Lot 55	
Easting	0462515	0462522	
Northing	7108517	7108505	
Elevation (m)	1.0 < F.L	0.3 < F.L	
Soil Description	Gravelly Clay	Gravelly Clay	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.21	2.22	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	2.14	2.20	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	0.5	1.5	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	103.0	100.5	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:
 Positive values = test is dry of OMC
 Negative values = test is wet of OMC