

Material Test Report



Report Number: 205535.00-5
Issue Number: 1
Date Issued: 05/07/2021
Client: Roberts Bros Pty Ltd
 123 Cooroy Belli Creek Road, Cooroy QLD 4563
Contact: John Roberts
Project Number: 205535.00
Project Name: Proposed Subdivision
Project Location: Chatsworth Estate, Stage 4, Chatsworth QLD
Work Request: 13455
Date Sampled: 29/06/2021
Dates Tested: 29/06/2021 - 02/07/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Fax: (07) 5351 0499
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13455A	SS-13455B	
Date Tested	29/06/2021	29/06/2021	
Time Tested	11:30	11:38	
Test Request #/Location	Lot 67	Lot 67	
Easting	462781	462788	
Northing	7108149	7108158	
Elevation (m)	0.3 < F.L.	1.1 < F.L.	
Soil Description	Gravelly Clay	Gravelly Clay	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.17	2.20	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	2.22	2.19	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	2.0	0.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	98.0	101.0	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC