

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Fax: (07) 5351 0499

Email: martin.cook@douglaspartners.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Martin Cook
Assistant Laboratory Manager
NATA Accredited Laboratory Number: 828

Report Number: 681742.00-18
Issue Number: 1
Date Issued: 26/11/2020
Client: Roberts Bros Pty Ltd
 123 Cooroy Belli Creek Road, Cooroy 4563
Contact: David Roberts
Project Number: 681742.00
Project Name: Proposed Subdivision
Project Location: Greendale, Stage 5, Pie Creek
Work Request: 11264
Date Sampled: 13/11/2020
Dates Tested: 14/11/2020 - 19/11/2020
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Lot Number: 21
Material Source: Onsite

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-11264A		
Date Tested	13/11/2020		
Time Tested	08:45		
Test Request #/Location	Lot 21		
Easting	461676		
Northing	7096532		
Elevation (m)	1.7 < F.L		
Soil Description	Sandy Gravel		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	1.86		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	1.87		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	0.5		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	99.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:
 Positive values = test is dry of OMC
 Negative values = test is wet of OMC