

Material Test Report

Report Number: 202810.00-3
Issue Number: 1
Date Issued: 10/05/2021
Client: Roberts Bros Pty Ltd
 123 Cooroy Belli Creek Road, Cooroy QLD 4563
Contact: John Roberts
Project Number: 202810.00
Project Name: Proposed Subdivision
Project Location: Chatsworth Estate, Stage 3A, Chatsworth
Work Request: 12688
Date Sampled: 04/05/2021
Dates Tested: 04/05/2021 - 05/05/2021
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-12688A	SS-12688B	
Date Tested	04/05/2021	04/05/2021	
Time Tested	12:48	12:55	
Test Request #/Location	Lot 44	Lot 44	
Easting	462850	462836	
Northing	7108468	7108457	
Elevation (m)	1.0 < F.L.	0.4 < F.L.	
Soil Description	Gravelly Clay	Gravelly Clay	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	5	6	
Field Wet Density (FWD) t/m ³	2.15	2.21	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	**	**	
Adjusted Peak Converted Wet Density t/m ³	2.07	2.11	
Moisture Variation (Wv) %	**	**	
Adjusted Moisture Variation %	2.0	1.5	
Hilf Density Ratio (%)	103.5	105.0	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC