

# Material Test Report

**Report Number:** 205535.00-21  
**Issue Number:** 1  
**Date Issued:** 18/08/2021  
**Client:** Roberts Bros Pty Ltd  
 123 Cooroy Belli Creek Road, Cooroy QLD 4563  
**Contact:** John Roberts  
**Project Number:** 205535.00  
**Project Name:** Proposed Subdivision  
**Project Location:** Chatsworth Estate, Stage 4, Chatsworth QLD  
**Work Request:** 13940  
**Date Sampled:** 03/08/2021  
**Dates Tested:** 03/08/2021 - 16/08/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** Minimum 95% Standard Hilf Density Ratio  
**Location:** Bulk Earthworks  
**Lot Number:** 75  
**Material Source:** Onsite

Douglas Partners Pty Ltd  
 Sunshine Coast Laboratory  
 1/28 Kessling Avenue Kunda Park QLD 4556  
 Phone: (07) 5351 0400  
 Fax: (07) 5351 0499  
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook  
 Assistant Laboratory Manager  
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-13940A	SS-13940B	
Date Tested	03/08/2021	03/08/2021	
Time Tested	09:15	09:25	
Test Request #/Location	Lot 75	Lot 75	
Easting	462790	462797	
Northing	7107918	7107911	
Elevation (m)	1.2 < F.L.	0.4 < F.L.	
Soil Description	Gravelly Clay	Gravelly Clay	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m <sup>3</sup>	1.99	2.09	
Field Dry Density (FDD) t/m <sup>3</sup>	**	**	
Peak Converted Wet Density t/m <sup>3</sup>	2.08	2.13	
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	
Moisture Variation (Wv) %	2.5	2.5	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	<b>96.0</b>	<b>98.0</b>	
Compaction Method	<b>Standard</b>	<b>Standard</b>	
Report Remarks	**	**	

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC