Material Test Report

Report Number:	212940.00-5		
Issue Number:	1		
Date Issued:	04/05/2022		
Client:	Roberts Bros Pty Ltd		
	123 Cooroy Belli Creek Road, Cooroy QLD 4563		
Contact:	David Roberts		
Project Number:	212940.00		
Project Name:	Proposed Subdivision		
Project Location:	Greendale, Stage 6, Pie Creek QLD		
Work Request:	17572		
Date Sampled:	12/04/2022		
Dates Tested:	12/04/2022 - 29/04/2022		
Sampling Method:	AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted		
Specification:	Minimum 95% Standard Hilf Density Ratio		
Location:	Bulk Earthworks		
Lot Number:	129		
Material Source:	Onsite		

Douglas Partners Geotechnics | Environment | Groundwater

Geotechnics I Environment I Groundwater Douglas Partners Pty Ltd Sunshine Coast Laboratory 1/28 Kessling Avenue Kunda Park QLD 4556 Phone: (07) 5351 0400 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

20ho

Approved Signatory: Martin Cook Assistant Laboratory Manager Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.	1		
Sample Number	SS-17572A	SS-17572B	
Date Tested	12/04/2022	12/04/2022	
Time Tested	12:49	13:00	
Test Request #/Location	Lot 129	Lot 129	
Easting	461986	461968	
Northing	7096161	7096165	
Elevation (m)	0.3 < F.L	0.6 < F.L.	
Thickness of Layer (mm)	150	150	
Soil Description	Gravelly Clay	Gravelly Clay	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.01	2.00	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	2.01	2.01	
Adjusted Peak Converted Wet Density	**	**	
Moisture Variation (Wv) %	-0.5	0.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	100.5	99.5	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC Negative values = test is wet of OMC