

Material Test Report



Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd

Sunshine Coast Laboratory

1/28 Kessling Avenue Kunda Park QLD 4556

Phone: (07) 5351 0400

Email: Craig.camm@douglaspartners.com.au

Report Number: 217466.00-4
Issue Number: 1
Date Issued: 21/10/2022
Client: Roberts Bros Pty Ltd
 123 Cooroy Belli Creek Road, Cooroy QLD 4563
Contact: John Roberts
Project Number: 217466.00
Project Name: Proposed Subdivision
Project Location: Mcintosh Park, Stage 3 & 4, Mcintosh Creek QLD
Work Request: 20384
Date Sampled: 13/10/2022
Dates Tested: 13/10/2022 - 19/10/2022
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Craig Camm
 dp-craig.camm

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-20384A		
Date Tested	13/10/2022		
Time Tested	13:39		
Test Request #/Location	Lot 31		
Easting	464054		
Northing	7096005		
Elevation (m)	0.85 < F.L.		
Thickness of Layer (mm)	150		
Soil Description	Clayey Gravel		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	0		
Field Wet Density (FWD) t/m ³	2.09		
Field Dry Density (FDD) t/m ³	**		
Peak Converted Wet Density t/m ³	1.98		
Adjusted Peak Converted Wet Density t/m ³	**		
Moisture Variation (Wv) %	-0.5		
Adjusted Moisture Variation %	**		
Hilf Density Ratio (%)	105.5		
Compaction Method	Standard		
Report Remarks	**		

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC