

# Material Test Report

**Report Number:** 217466.00-1  
**Issue Number:** 1  
**Date Issued:** 14/09/2022  
**Client:** Roberts Bros Pty Ltd  
 123 Cooroy Belli Creek Road, Cooroy QLD 4563  
**Contact:** John Roberts  
**Project Number:** 217466.00  
**Project Name:** Proposed Subdivision  
**Project Location:** Mcintosh Park, Stage 3 & 4, Mcintosh Creek QLD  
**Work Request:** 19399  
**Date Sampled:** 18/08/2022  
**Dates Tested:** 18/08/2022 - 26/08/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** Minimum 95% Standard Hilf Density Ratio  
**Location:** Bulk Earthworks  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

 Approved Signatory: Shae Harry  
 Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-19399A	SS-19399B	
Date Tested	18/08/2022	18/08/2022	
Time Tested	14:02	14:13	
Test Request #/Location	Bulk Earthworks Lot 40	Bulk Earthworks Lot 40	
Easting	463959	463964	
Northing	7096071	7096075	
Elevation (m)	0.3 < F.L	1.0 < F.L	
Thickness of Layer (mm)	150	150	
Soil Description	Gravelly Clay	Gravelly Clay	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m <sup>3</sup>	2.02	2.08	
Field Dry Density (FDD) t/m <sup>3</sup>	**	**	
Peak Converted Wet Density t/m <sup>3</sup>	1.91	1.91	
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	
Moisture Variation (Wv) %	0.5	0.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	<b>106.0</b>	<b>108.5</b>	
Compaction Method	<b>Standard</b>	<b>Standard</b>	
Report Remarks	**	**	

### Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC