

Material Test Report

Report Number: 205535.00-50
Issue Number: 1
Date Issued: 19/07/2022
Client: Roberts Bros Pty Ltd
 123 Cooroy Belli Creek Road, Cooroy QLD 4563
Contact: John Roberts
Project Number: 205535.00
Project Name: Proposed Subdivision
Project Location: Chatsworth Estate, Stage 4, Chatsworth QLD
Work Request: 18613
Date Sampled: 29/06/2022
Dates Tested: 29/06/2022 - 13/07/2022
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Lot Number: 76
Material Source: Onsite

Douglas Partners Pty Ltd
 Sunshine Coast Laboratory
 1/28 Kessling Avenue Kunda Park QLD 4556
 Phone: (07) 5351 0400
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook
 Assistant Laboratory Manager
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-18613A	SS-18613B	
Date Tested	29/06/2022	29/06/2022	
Time Tested	13:01	13:09	
Test Request #/Location	Lot 76	Lot 76	
Easting	462765	462757	
Northing	7107933	7107940	
Elevation (m)	0.8 < F.L.	0.4 < F.L.	
Thickness of Layer (mm)	150	150	
Soil Description	Gravelly Clay	Gravelly Clay	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.10	2.07	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	2.06	2.06	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	-1.0	0.5	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	102.0	100.5	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC
 Negative values = test is wet of OMC