

# Material Test Report

**Report Number:** 217466.00-9  
**Issue Number:** 1  
**Date Issued:** 09/01/2023  
**Client:** Roberts Bros Pty Ltd  
123 Cooroy Belli Creek Road, Cooroy QLD 4563  
**Contact:** John Roberts  
**Project Number:** 217466.00  
**Project Name:** Proposed Subdivision  
**Project Location:** Mcintosh Park, Stage 3 & 4, Mcintosh Creek QLD  
**Work Request:** 21328  
**Date Sampled:** 08/12/2022  
**Dates Tested:** 08/12/2022 - 21/12/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** Minimum 95% Standard Hilf Density Ratio  
**Location:** Bulk Earthworks  
**Lot Number:** 10  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook  
Assistant Laboratory Manager  
Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-21328A		
Date Tested	08/12/2022		
Time Tested	11:07		
Test Request #/Location	Lot 10		
Easting	464227		
Northing	7096058		
Elevation (m)	0.4 <F.L.		
Thickness of Layer (mm)	150		
Soil Description	Gravelly Clay		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	4		
Field Wet Density (FWD) t/m <sup>3</sup>	2.11		
Field Dry Density (FDD) t/m <sup>3</sup>	**		
Peak Converted Wet Density t/m <sup>3</sup>	**		
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	2.15		
Moisture Variation (Wv) %	**		
Adjusted Moisture Variation %	0.5		
Hilf Density Ratio (%)	<b>98.0</b>		
Compaction Method	<b>Standard</b>		
Report Remarks	**		

## Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

# Material Test Report

**Report Number:** 217466.00-6  
**Issue Number:** 1  
**Date Issued:** 08/12/2022  
**Client:** Roberts Bros Pty Ltd  
 123 Cooroy Belli Creek Road, Cooroy QLD 4563  
**Contact:** John Roberts  
**Project Number:** 217466.00  
**Project Name:** Proposed Subdivision  
**Project Location:** Mcintosh Park, Stage 3 & 4, Mcintosh Creek QLD  
**Work Request:** 21182  
**Date Sampled:** 28/11/2022  
**Dates Tested:** 28/11/2022 - 08/12/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** Minimum 95% Standard Hilf Density Ratio  
**Location:** Bulk Earthworks  
**Lot Number:** 10  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-21182A	SS-21182B	
Date Tested	28/11/2022	28/11/2022	
Time Tested	**	**	
Test Request #/Location	Lot 10	Lot 10	
Easting	464215	464210	
Northing	7096074	7096058	
Elevation (m)	1.1 <F.L	2.2 <F.L	
Thickness of Layer (mm)	150	150	
Soil Description	Gravelly Clay	Gravelly Clay	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	11	10	
Field Wet Density (FWD) t/m <sup>3</sup>	2.16	2.15	
Field Dry Density (FDD) t/m <sup>3</sup>	**	**	
Peak Converted Wet Density t/m <sup>3</sup>	**	**	
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	2.18	2.19	
Moisture Variation (Wv) %	**	**	
Adjusted Moisture Variation %	2.5	2.5	
Hilf Density Ratio (%)	<b>99.0</b>	<b>98.0</b>	
Compaction Method	<b>Standard</b>	<b>Standard</b>	
Report Remarks	**	**	

### Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC