

Material Test Report

Report Number: 217466.00-10
Issue Number: 1
Date Issued: 09/01/2023
Client: Roberts Bros Pty Ltd
 123 Cooroy Belli Creek Road, Cooroy QLD 4563
Contact: John Roberts
Project Number: 217466.00
Project Name: Proposed Subdivision
Project Location: Mcintosh Park, Stage 3 & 4, Mcintosh Creek QLD
Work Request: 21330
Date Sampled: 08/12/2022
Dates Tested: 08/12/2022 - 22/12/2022
Sampling Method: AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted
Specification: Minimum 95% Standard Hilf Density Ratio
Location: Bulk Earthworks
Lot Number: 43
Material Source: Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook

Assistant Laboratory Manager

Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-21330A	SS-21330B	
Date Tested	08/12/2022	08/12/2022	
Time Tested	11:20	11:29	
Test Request #/Location	Lot 43	Lot 43	
Easting	464088	464077	
Northing	7096152	7096136	
Elevation (m)	0.4 <F.L.	0.9 <F.L.	
Thickness of Layer (mm)	150	150	
Soil Description	Gravelly Clay	Gravelly Clay	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	
Field Wet Density (FWD) t/m ³	2.05	2.07	
Field Dry Density (FDD) t/m ³	**	**	
Peak Converted Wet Density t/m ³	1.98	2.03	
Adjusted Peak Converted Wet Density t/m ³	**	**	
Moisture Variation (Wv) %	-2.0	-2.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	104.0	102.5	
Compaction Method	Standard	Standard	
Report Remarks	**	**	

Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC