

# Material Test Report

**Report Number:** 217466.00-7  
**Issue Number:** 1  
**Date Issued:** 12/12/2022  
**Client:** Roberts Bros Pty Ltd  
 123 Cooroy Belli Creek Road, Cooroy QLD 4563  
**Contact:** John Roberts  
**Project Number:** 217466.00  
**Project Name:** Proposed Subdivision  
**Project Location:** Mcintosh Park, Stage 3 & 4, Mcintosh Creek QLD  
**Work Request:** 21183  
**Date Sampled:** 28/11/2022  
**Dates Tested:** 28/11/2022 - 08/12/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** Minimum 95% Standard Hilf Density Ratio  
**Location:** Bulk Earthworks  
**Lot Number:** 8  
**Material Source:** Onsite

Douglas Partners Pty Ltd  
 Sunshine Coast Laboratory  
 1/28 Kessling Avenue Kunda Park QLD 4556  
 Phone: (07) 5351 0400  
 Email: martin.cook@douglaspartners.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Martin Cook  
 Assistant Laboratory Manager  
 Laboratory Accreditation Number: 828

Compaction Control AS 1289 5.7.1 & 5.8.1			
Sample Number	SS-21183A		
Date Tested	28/11/2022		
Time Tested	**		
Test Request #/Location	Lot 8		
Easting	464182		
Northing	7096026		
Elevation (m)	0.4 <F.L		
Thickness of Layer (mm)	150		
Soil Description	Gravelly Clay		
Test Depth (mm)	150		
Sieve used to determine oversize (mm)	19.0		
Percentage of Wet Oversize (%)	13		
Field Wet Density (FWD) t/m <sup>3</sup>	2.13		
Field Dry Density (FDD) t/m <sup>3</sup>	**		
Peak Converted Wet Density t/m <sup>3</sup>	**		
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	2.22		
Moisture Variation (Wv) %	**		
Adjusted Moisture Variation %	1.5		
Hilf Density Ratio (%)	<b>96.0</b>		
Compaction Method	<b>Standard</b>		
Report Remarks	**		

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC